

NISD Projector Project

Projector Schedule ... Status Report		Project Phases:					
Schools	Yr/Mo	I. Pre-Lim Preparations		II. Installation	III. Electrician	IV. Final Testing and Sign-Off	NOTES
		a. Walkthrough	b. P Os				
Jefferson MS *New*	Summer 07	√	√	√	√	√	
Driggers ES *New*	Summer 07	√	√	√	√	√	
Aue ES *New*	Summer 07	√	√	√	√	√	
Michael ES	May-08	√	√	√	√	√	
Adams Hill ES	June-08	√	√	√	√	√	
Carlos Coon ES	June-08	√	√	√	√	√	
Brandeis HS *New*	Summer 08	√	√	√	√	√	
Vale MS *New*	Summer 08	√	√	√	√	√	
Forester ES *New*	Summer 08	√	√	√	√	√	
Carnahan ES *New*	Summer 08	√	√	√	√	√	
Scarborough ES *New*	Summer 08	√	√	√	√	√	
Howsman	August-08	√	√	√	√	√	
Knowlton	September-08	√	√	√	√	√	
Locke Hill	September-08	√	√	√	√	√	
Meadow Village	September-08	√	√	√	√	√	
MS-Hobby	September-08	√	√	√	√	√	
MS-Jones	October-08	√	√	√	√	√	
MS-Rayburn	October-08	√	√	√	√	√	
MS-Sul Ross	October-08	√	√	√	√	√	
Boone	November-08	√	√	√	√	1/9/2009	
NW Crossing	November-08	√	√	√	√	1/12/2009	
Villarreal	November-08	√	√	√	√	1/15/2009	
Westwood Terrace	November-08	√	√	√	√	1/21/2009	
Raba	December-08	√	√	√	√	2/19/2009	
Burke	December-08	√	√	√	√	2/12/2009	
Colby Glass	January-09	√	√	√	√	4/3/2009	
MS - Neff	January-09	√	√	√	√	3/19/2009	
MS - Pease	January-09	√	√	√	4/6/2009*	4/6/2009*	<< Renovation of building was moved
MS - Rudder	February-09	√	√	√	√	5/6/2009	forward 1 year - projectors to be removed
MS - Stevenson	February-09	√	√	√	√	6/12/2009	
Passmore	February-09	√	√	√	√	5/5/2009	
HS - Holmes	February-09	√	√	√	√	6/10/2009	
MS - Rayburn (B-Bldg)	February-09	√	√	√	√	4/21/2009	
MS - Stinson	March-09	√	√	√	√	8/5/2009	
Leon Valley	March-09	√	√	√	√	5/21/2009	
Powell	March-09	√	√	√	√	6/4/2009	
Linton	March-09	√	√	√	√	6/3/2009	
Valley Hi	April-09	√	√	√	√	6/11/2009	
MS - Jordan	April-09	√	√	√	√	8/12/2009	
HS - Clark	April-09	√	√	√	√	8/14/2009	
Braun Station	May-09	√	√	√	√	8/18/2009	
HS - Taft / Comm Arts	May-09	√	√	√	√	9/4/2009	
HS - Health Careers	May-09	√	√	√	√	8/6/2009	
HS - Marshall	June-09	√	√	√	√	9/11/2009	
MS - Zachry	June-09	√	√	√	√	9/15/2009	
Colonies North	June-09	√	√	√	√	8/19/2009	

NISD Projector Project

Projector Schedule ... Status Report		Project Phases:					
Schools	Yr/Mo	I. Pre-Lim Preparations		II. Installation	III. Electrician	IV. Final Testing	
		a. Walkthrough	b. P Os			and Sign-Off	NOTES
Timberwilde	June-09	√	√	√	√	9/14/2009	
Cable	June-09	√	√	√	√	9/8/2009	
Lewis	July-09	√	√	√	√	11/23/2009	
Alt-Elementary	July-09	√	√	√	√	1/15/2010	
Alt-MS-North	July-09	√	√	√	√	1/15/2010	
Alt-MS-South	July-09	√	√	√	√	1/15/2010	
Holmgreen	July-09	√	√	√	√	1/15/2010	
Alt-HS	July-09	√	√	√	√	1/15/2010	
Reddix	July-09	√	√	√	√	1/15/2010	
Garcia MS	July-09	√	√	√	√	7/15/2010	
Hoffmann ES	July-09	√	√	√	√	7/15/2010	
Kuentz ES	July-09	√	√	√	√	7/15/2010	
Langley ES	July-09	√	√	√	√	7/15/2010	
Brauchle	September-09	√	√	√	√	1/20/2010	
Elrod	September-09	√	√	√	√	1/21/2010	
HS - Jay	September-09	√	√	√	√	12/11/2009	
Esparza	October-09	√	√	√	√	2/19/2010	
Evers	October-09	√	√	√	√	1/28/2010	
Fernandez	October-09	√	√	√	√	2/4/2010	
Galm	October-09	√	√	√	√	3/2/2010	
Helotes	November-09	√	√	√	√	2/23/2010	
Mary Hull	November-09	√	√	√	√	2/15/2010	
Lackland City	November-09	√	√	√	√	2/18/2010	
Leon Springs	January-10	√	√	√	√	4/8/2010	
HS - Warren	January-10	√	√	√	√	3/4/2010	
McDermott	February-10	√	√	√	√	4/7/2010	
Scobee	February-10	√	√	√	√	4/19/2010	
HS - O'Connor	February-10	√	√	√	√	4/6/2010	
Thornton	March-10	√	√	√	√	4/22/2010	
Nichols	March-10	√	√	√	√	4/21/2010	
MS - Connally	March-10	√	√	√	√	4/27/2010	
Rhodes	March-10	√	√	√	√	4/26/2010	
Carson	March-10	√	√	√	√	6/2/2010	
Ott	April-10	√	√	√	√	4/29/2010	
May	April-10	√	√	√	√	5/24/2010	
Beard	April-10	√	√	√	√	5/25/2010	
Ward	May-10	√	√	√	√	9/2/2010	
Blattman	May-10	√	√	√	√	8/31/2010	
Steubing	May-10	√	√	√	√	8/17/2010	
HS - Stevens	June-10	√	√	√	√	7/21/2010	
Myers	June-10	√	√	√	√	9/9/2010	
Henderson ES	June-10	√	√	√	√	Complete	
Briscoe MS	June-10	√	√	√	√	Complete	
Pease MS - NEW Addition	June-10	√	√	√	√	Complete	
Martin ES	July-10	√	√	√	√	Complete	
Brennan HS	July-10	√	√	√	√	Complete	

NISD Projector Project

Projector Schedule ... Status Report		Project Phases:					
Schools	Yr/Mo	I. Pre-Lim Preparations	II. Installation	III. Electrician	IV. Final Testing		
		a. Walkthrough	b. P Os		and Sign-Off		NOTES
Behlau ES	July-10	√	√	√	√	Complete	
MS - Rawlinson	July-10	√	√	√	√	9/14/2010	
John Glen ES - NEW Add	August-10	√	√	√	√	Complete	
Warren HS - Addition	August-10	√	√	√	√	Complete	
Meadow Village ES - Addit	August-10	√	√	√	√	Complete	
Clark HS - Addition and R	August-10	√	√	√	√	Complete	
Holmes HS - Addition and	August-10	√	√	√	√	Complete	
Pease MS - Renovation	August-10	√	√	√	√	Complete	
Adams Hill - Abatement	August-10	√	√	√	√	Complete	
Cody - HVAC rework / nev	August-10	√	√	√	√	10/5/2010	
MS - Luna	September-10	√	√	√	√	9/23/2010	
Oak Hills Terrace ES - Ad	September-10	√	√	√	√	10/12/2010	
John Glenn ES - Existing	September-10	√	√	√	√	10/14/2010	
Murnin	September-10	√	√	√	√	11/4/2010	
GlenOaks	October-10	√	√	√	√	1/10/2011	
Hatchett	October-10	√	√	√	√	11/16/2010	
Krueger	October-10	√	√	√	√	1/6/2011	
Mead	November-10	√	√	√	√	1/11/2011	
Fisher	November-10	√	√	√	√	2/10/2011	
Wanke	December-10	√	√	√	√	2/28/2011	
Business Careers HS	December-10	**	√	√	√	2/8/2011	<< Added to Schedule
Secondary Fine Arts Rooms							
Garcia MS	Group1	1	√	√	√	Complete	<< Added to Schedule
Jefferson MS	Group1	2	√	√	√	Complete	<< Added to Schedule
Briscoe MS	Group1	3	√	√	√	Complete	<< Added to Schedule
Hobby MS	Group2	4	√	√	√	Complete	<< Added to Schedule
Rayburn MS	Group2	5	√	√	√	Complete	<< Added to Schedule
Anson Jones MS	Group2	6	√	√	√	Complete	<< Added to Schedule
Clark HS	Group2	7	√	√	√	Complete	<< Added to Schedule
Sul Ross MS	Group3	8	√	√	√	pending	<< Added to Schedule
Holmes HS	Group3	9	√	√	pending	pending	<< Added to Schedule
Neff MS	Group3	10	√	√	√	Complete	<< Added to Schedule
Rudder MS	Group 4	11	√	√	√	Complete	<< Added to Schedule
Health Careers HS	Group 4	12	√	√	pending	pending	<< Added to Schedule
Marshall HS	Group 4	13	√	√	pending	pending	<< Added to Schedule
Rawlinson MS	Group 4	14	√	√	√	Complete	<< Added to Schedule
Jay HS	Group 5	15	√	√	pending	pending	<< Added to Schedule
Pease MS	Group 5	16	√	√	pending	pending	<< Added to Schedule
Stevens HS	Group 5	17	√	√	pending	pending	<< Added to Schedule
Jordan MS	Group 6	18	√	√			<< Added to Schedule
Zachry MS	Group 6	19	√	√			<< Added to Schedule
Warren HS	Group 6	20	√	√			<< Added to Schedule
Vale MS	Group 6	21	√	√			<< Added to Schedule
Stevenson MS	Group 7	22	√	pending			<< Added to Schedule
Stinson MS	Group 7	23	√	pending			<< Added to Schedule
O'Connor HS	Group 7	24	√	pending			<< Added to Schedule
Brandeis HS	Group 7	25	√	√			<< Added to Schedule
Connally MS	Group 7	26	√	pending			<< Added to Schedule
Taft HS	Group 7	27	√	pending			<< Added to Schedule
Luna MS	Group 7	28	√	pending			<< Added to Schedule